



GEAUGA COUNTY BOARD OF COMMISSIONERS

James W. Dvorak Timothy C. Lennon Ralph Spidalieri

DEPARTMENT OF WATER RESOURCES (GCDWR) • Steven Oluic, PhD, Director
470 Center Street • Building 3 • Chardon, Ohio 44024-1068

November 20, 2020

Chardon Township WWTP & Sewer Project Update

- TRAX Construction installed a portion of the Henning Drive sewer line between Thwing Road and Howard Drive. As the sewer line work starts, the contractor will be placing the manhole castings, piping, and gravel in the road right of way along the streets.
- TRAX continues moving west along Thwing Road completing the lateral and sewer line borings under the road.
- The WWTP operations building walls are up and the roof will be started the week of 11/23/20.
- Contractors will continue cutting the pavement on Helmut, Howard and Olmar Drives in preparation for sewer line excavation in these roads in the coming months. Please visit <https://www.gcdwr.org/current%20projects.htm> to see the current construction schedule and photos of ongoing work.
- The current construction schedule notes project completion at the end of October 2021. Once the County accepts the project, residents will be able to tie-in. At this point, consider November 2021 through April 2022 as the time frame for tying in. *Please note that this is well out into the future and may change.*
- The County is concerned with drivers speeding or ignoring temporary traffic signals in the Thwing Road construction zone.

Please check our website for new/weekly updates.

- Any questions on septic systems – rules & regulations, permitting to abandon, and sundry costs should be directed to Dave Sage, dsage@geaugacountyhealth.org, or (440) 279 – 1915 at Environmental Health.
- Questions on the Ohio EPA “findings & order” should be directed to Compliance & Enforcement at the Ohio EPA; Dean Stoll, (330) 963-1197 or dean.stoll@epa.ohio.gov or Marlene Kinney at (330) 963-1162 or marlene.kinney@epa.ohio.gov.
- There has been no change to the Ohio EPA findings and orders, nor the current OEPA deadline of 1/29/21.