



GEAUGA COUNTY BOARD OF COMMISSIONERS

James W. Dvorak Timothy C. Lennon Ralph Spidalieri

DEPARTMENT OF WATER RESOURCES (GCDWR) • Steven Oluic, PhD, Director
470 Center Street • Building 3 • Chardon, Ohio 44024-1068

January 8, 2021

Chardon Twp WWTP & Sewer Project Update

- TRAX Construction has installed the Henning Drive sewer main line from Thwing Road to just north of Howard Drive for now; we plan to continue up Henning when underground utilities are resolved. TRAX plans to begin sewer line installation on Howard Drive starting 1/18/21.
- TRAX has completed all borings under Thwing Road. Work will begin on the north side of Thwing Road in the vicinity of Olmar Drive and west on 1/11/21. Tree removal in the same vicinity will also start this week.
- The WWTP operations building interior rough in of plumbing and electrical components is underway. Concrete flooring will begin shortly and the final roofing to be completed within the next two weeks.
- To date the following has been completed:
 - 8" sewer mainline - 4,500 lf
 - 6" laterals/borings installed up to Fowlers Mill on Thwing – 980 lf of steel casing bores
 - 23 ft deep lift station installed
 - 4" forcemain – 850 lf to lift station
- The current construction schedule notes project completion by the end of October 2021. Once the County accepts the project, residents will be able to tie-in. At this point, consider November 2021 through April 2022 as the time frame for tying in. *Please note that this is well out into the future and may change.*

Please check our website for new/weekly updates.

- Any questions on septic systems – rules & regulations, permitting to abandon, and sundry costs should be directed to Dave Sage, dsage@geaugacountyhealth.org, or (440) 279 – 1915 at Environmental Health.
- Questions on the Ohio EPA “findings & order” should be directed to Compliance & Enforcement at the Ohio EPA; Dean Stoll, (330) 963-1197 or dean.stoll@epa.ohio.gov or Marlene Kinney at (330) 963-1162 or marlene.kinney@epa.ohio.gov.